



C1. FIRE ALARM SYSTEM VERIFICATION REPORT
 (Reference: Clause 3.1.6, 3.1.7, 3.2.2)



YES = Tested Correctly

No = Did not test correctly

N/A = Not Applicable
 (Function or Feature not provided on this Fire Alarm System)

Building Name:	FRONTIER PLACE	Date:	FEB 18,2010
Address:			
System Manufacturer:	NOTIFIER	Model Number:	NFS320

A	System provides single-stage operation.	YES	✓	NO	
B	System provides two-stage operation.	YES		NO	✓
C	The entire Fire Alarm System has been verified in accordance with CAN/ULC-S537, Verification of Fire Alarm Systems	YES	✓	NO	N/A
D	This is a partial verification for partial occupancy.	YES		NO	N/A ✓
E	This is a partial verification for a fire alarm system that has been replaced in stages.	YES		NO	N/A ✓
F	This is a verification of a portion of an existing fire alarm system verified in accordance with Section 6, System Modifications	YES		NO	N/A ✓
G	Installed in accordance with the design and CAN/ULC-S524, Standard for the Installation of Fire Alarm Systems.	YES	✓	NO	N/A
H	The fire alarm system documentation is on site and includes a description of the system.	YES	✓	NO	N/A
I	The Fire Alarm System is fully functional	YES	✓	NO	N/A
J	Comments:				
K	A Copy of this report has been given to: _____ who is the owner or owner's representative for this building.	YES	✓	NO	

This is to certify that the information contained in this Fire alarm System Verification Report is correct and complete.

KERRY RENAUD
Printed Name of Primary or Supervising Technician Conducting the Verification

VIPOND SYSTEMS
Company Name

253-6500
Telephone Number

Signature of Primary or Supervising Technician Conducting the Verification

Q2000
Identification Number of Primary or Supervising Technician Conducting the Verification

feb 18,2010
Date

KERRY RENAUD
Printed Name of Technician Conducting the Verification

VIPOND SYSTEMS
Company Name

253-6500
Telephone Number

Signature of Technician Conducting the Verification

Q2000
Identification Number of Technician Conducting the Verification

feb 18,2010
Date

Fire Alarm System was Designed By: _____

Address and Telephone Number: _____

Fire Alarm System was Installed By _____

Address and Telephone Number: _____